

The information contained below is predicated upon a Design Completion target date of June 30, 2019 and is subject to change.

	Description of Scope of Work	Bid Package Availability	Procurement Phase	Anticipated Award
Tutor Perini Parsons (TPP, JV)				
Architectural Scopes - Tim Sarre - tim.sarre@tutorperini.com				
	Floor Hatches & Access Panels	September-19	Current	August-20
	Furniture, Furnishings and Accessories	January-20	Current	August-20
	Lockers	January-20	Current	August-20
	Millwork	January-20	Current	August-20
	Operable Partitions	January-20	Current	August-20
	Toilet Partitions / Accessories	April-20	Current	August-20
Civil Scopes				
	Equipment Rentals, MPT Material Supplier, Office Equipment and Supplies, Printing Services, Safety PPE Equipment, Tools & Equipment and Trailer Rentals	Field to Procure on an as needed basis		
Five Star Electric				
Mark Sunseri - msunseri@fivestarelectric.net				
Power				
	PhotoVoltaic	February-20	Current	July - August 2020
Low Voltage				
	Fire Alarm System - Installation	October-19	Current	July - August 2020
	Visual Paging System (VPS), PA & EM Mass Notification	July-19	Current	July - August 2020
	Cellular in Building Wireless Distribution & Associated DAS	September-19	Current	July - August 2020
	Public Safety & Operations in Building Radio System and Associated DAS (public & Commercial)	September-19	Current	July - August 2020
	SCADA	September-19	Current	July - August 2020
	Airport Systems Equipment Installation	February-20	Current	July - August 2020
Interstate Drywall Corporation				
Chris Mertz - cmertz@iscnj.com				
	Fixed Bridge Extensions (labor & material purchases)	February 28, 2020	March 31, 2020	Awarded June 1, 2020
	Pedestrian Bridge	April 17, 2020	June 30, 2020	July 15, 2020
	Partition Insulation	May 8, 2020	June 30, 2020	July 15, 2020
	High Impact Wall Panel System	September-20	September-20	October-20
	Tape and Spackle	July 15, 2020	August 15, 2020	August 31, 2020

THE ABOVE IS SUBJECT TO CHANGE. IT IS STRONGLY ADVISED TO PERIODICALLY REVISIT FOR UPDATES.